



SRCSD School A- Pace Florida
Weather Delay Log – July 2022

As shown on the attached data, we experienced schedule impacts due to excessive rain this month. There were twenty-two (22) days of measurable rainfall over .01", compared to a 30-year average of fourteen (14) days (see spec section 00073-1). This rainfall impacted the steel erection, concrete, framing, sheeting, roofing, waterproofing, and mechanical trades.

We have worked every weekend of this month to minimize the impact of the weather delays.

We are requesting eight (8) calendar days be added to the contract date.

Thank you,

Charles Satterfield
Project Manager



Culpepper Construction Company
 Job #: 21006 Santa Rosa School A
 3354 Wallace Lake Road
 Pace, Florida 32571
 8504454824

Daily Weather Logs

Weather Log

Date	Delay	Sky	Precipitation	Measured Temperature High	Measured Temperature Low	Measured Wind Speed Gusts	Comments	Created By
07/30/2022				90	74	11		
07/30/2022			.05	90	74	11		Chris Hendry
07/29/2022				86	74	8		
07/29/2022			.16	86	74	8		Chris Hendry
07/28/2022				88	75	15		
07/28/2022			.60	88	75	15		Chris Hendry
07/27/2022				91	73	10		
07/27/2022			.38	91	73	10		Chris Hendry
07/26/2022				88	73	10		
07/25/2022				89	71	11		
07/24/2022				90	73	12		
07/24/2022			.13	90	73	12		Chris Hendry
07/23/2022				86	73	10		
07/22/2022				86	70	6		
07/22/2022			.43	86	70	6		Chris Hendry
07/21/2022		Cloudy	.16	89	78	15		
07/20/2022				90	77	15		
07/19/2022		Cloudy	.08	88	77	11		Chris Hendry
07/18/2022				90	74	14		
07/17/2022				90	72	12		
07/16/2022				86	70	8		
07/16/2022			.01	86	70	8		Chris Hendry
07/15/2022		Cloudy	.32	89	72	12		Chris Hendry



Culpepper Construction Company
 Job #: 21006 Santa Rosa School A
 3354 Wallace Lake Road
 Pace, Florida 32571
 8504454824

Date	Delay	Sky	Precipitation	Measured Temperature High	Measured Temperature Low	Measured Wind Speed Gusts	Comments	Created By
07/14/2022		Cloudy	.86	86	74	8		Chris Hendry
07/13/2022		Cloudy		83	73	10		
07/13/2022			.01	83	73	10		Chris Hendry
07/12/2022		Overcast		85	72	9		
07/12/2022		Rain		85	72	9		Cody Griffith
07/12/2022			.21	85	72	9		Chris Hendry
07/11/2022		Cloudy	.46	90	74	11	Cloudy conditions most of the day	
07/10/2022				90	72	13		
07/10/2022			.37	90	72	13		Chris Hendry
07/09/2022				93	75	17		
07/09/2022			.84	93	75	17		Chris Hendry
07/08/2022				91	76	10		
07/07/2022				90	74	9		
07/06/2022				87	74	9		
07/06/2022			.01	87	74	9		Chris Hendry
07/05/2022				89	73	10		
07/05/2022			.66	89	73	10		Chris Hendry
07/04/2022				86	73	15		
07/04/2022			.19	86	73	15		Chris Hendry
07/03/2022				86	73	11		
07/03/2022			.50	86	73	11		Chris Hendry
07/02/2022				84	74	9		
07/02/2022			1.01	84	74	9		Chris Hendry
07/01/2022				82	72	8		
07/01/2022			.66	82	72	8		Chris Hendry



Culpepper Construction Company
 Job #: 21006 Santa Rosa School A
 3354 Wallace Lake Road
 Pace, Florida 32571
 8504454824

Manpower Log

Group	Company	Workers	Comments
Date: 07/25/2022			
	BARNES ELECTRIC COMPANY, INC.	4	Continued overhead in Area F
	BAYSIDE STRUCTURES, LLC	4	Poured beam pockets in Area C at stairwell and forming up headers in Area E
	COMFORT SYSTEMS USA, INC.	14	Continued overhead in Area A
	PORTER ROOFING CONTRACTORS INC	12	Started to get Area A dried in
	RCM INTERIORS, LLC	9	Continued hanging exterior sheathing in Area F and A and started exterior framing on westside of Area B
	SUNRISE ERECTORS, INC.	10	Finished decking in Area C and put safety cable up
		1	
Date: 07/22/2022			
	BARNES ELECTRIC COMPANY, INC.	4	Continued overhead in Area F
	COMFORT SYSTEMS USA, INC.	10	Continued overhead in Area A & B
	PORTER ROOFING CONTRACTORS INC	12	Finished drying in Area F and started on Area A
	BAYSIDE STRUCTURES, LLC	4	
	SUNRISE ERECTORS, INC.	8	Started decking 2 floor of Area C
	RCM INTERIORS, LLC	9	Finished sheathing exterior walls of F and started closing in Area A
Date: 07/21/2022			
	BARNES ELECTRIC COMPANY, INC.	6	Continued overhead rough-in Area F
	BAYSIDE STRUCTURES, LLC	4	Prepping cast in place beams
	COMFORT SYSTEMS USA, INC.	10	Continued overhead in Area A, started HVAC rough in Area B
	RCM INTERIORS, LLC	9	Finished exterior framing in F and starting hanging dens glass. Also continued exterior of Area A & B
	SUNRISE ERECTORS, INC.	7	Hanging steel in Area C
	PORTER ROOFING CONTRACTORS INC	18	Finish drying Area F in and started mobilizing to Area A (low roof)
Date: 07/20/2022			
	BAYSIDE STRUCTURES, LLC	4	Filled cells with grout in Area E



Culpepper Construction Company
 Job #: 21006 Santa Rosa School A
 3354 Wallace Lake Road
 Pace, Florida 32571
 8504454824

Group	Company	Workers	Comments
	COMFORT SYSTEMS USA, INC.	10	Continued overhead in Area A and start in B
	RCM INTERIORS, LLC	9	Finish int/ext framing for F,A and B
	SUNRISE ERECTORS, INC.	7	Continue hanging steel in Area C
	BARNES ELECTRIC COMPANY, INC.	6	Continue overhead in Area F
Date: 07/19/2022			
	BARNES ELECTRIC COMPANY, INC.	6	Continued overhead in Area F
	BAYSIDE STRUCTURES, LLC	4	Stripped forms from the diamonds, chiller yard pads and started forming tie beams
	COMFORT SYSTEMS USA, INC.	10	Continued overhead in Area A
	RCM INTERIORS, LLC	0	Finish exterior framing in F,A,B
	SUNRISE ERECTORS, INC.	7	Hanging steel in Area C
Date: 07/18/2022			
	BARNES ELECTRIC COMPANY, INC.	5	continued overhead in Area F and installing temporary power panel for Area B
	BAYSIDE STRUCTURES, LLC	20	Finished pouring the second floor slab for Area B
	COMFORT SYSTEMS USA, INC.	13	Continued overhead in Area F(HVAC) overhead in Area A&B (Plumbing) hanging domestic water pipe Area A
	RCM INTERIORS, LLC	8	Finish framing in Area F,A and starting exterior framing in Area B
	SPERRY & ASSOCIATES, INC.	3	Installing roof panels
	SUNRISE ERECTORS, INC.	7	Erecting steel in Area C
		1	
Date: 07/15/2022			
	BARNES ELECTRIC COMPANY, INC.	4	continued overhead in kitchen
	COMFORT SYSTEMS USA, INC.	9	continued on overhead rough-in Area A
	PORTER ROOFING CONTRACTORS INC	15	continued running sopra board, insulation and hot mop
	SPERRY & ASSOCIATES, INC.	2	finished roof panels in Alt 1 building
	RCM INTERIORS, LLC	4	finished nested stud around Area F, fixed some walls in the kitchen that the MEP guys messed up and framed unfinished interior walls
	BAYSIDE STRUCTURES, LLC	4	Bayside finished preparing the chiller pads, started on rubbing the 6" poured beam in Alt 1 and started to prep the diamonds at column bases that need to be poured back
Date: 07/14/2022			



Culpepper Construction Company
 Job #: 21006 Santa Rosa School A
 3354 Wallace Lake Road
 Pace, Florida 32571
 8504454824

Group	Company	Workers	Comments
	SPERRY & ASSOCIATES, INC.	2	installing roof panels in Alt 1
	BARNES ELECTRIC COMPANY, INC.	4	continued overhead in Area F (kitchen)
	COMFORT SYSTEMS USA, INC.	8	overhead rough in Area A
	PORTER ROOFING CONTRACTORS INC	10	continued roof in Area F sopra board/hot mop
Date: 07/13/2022			
	BARNES ELECTRIC COMPANY, INC.	4	overhead rough in (kitchen)
	COMFORT SYSTEMS USA, INC.	6	overhead rough in Area A
	PORTER ROOFING CONTRACTORS INC	10	sopra insulation/fasteners/cover board & hot mopped
	RCM INTERIORS, LLC	1	finish nested stud
Date: 07/12/2022			
	BAYSIDE STRUCTURES, LLC	20	Bayside poured half the slab in Area B
	PORTER ROOFING CONTRACTORS INC	25	started sopra board, fasteners and hot mop
	BARNES ELECTRIC COMPANY, INC.	4	overhead rough in Area F (kitchen)
	COMFORT SYSTEMS USA, INC.	3	plumbers came in for the pour in Area B and continued rough in for overhead in Area A
	COMFORT SYSTEMS USA, INC.	6	continued overhead rough in Area A