

SCHOOL PLANT PLANNING ITEMS FOR  
THE SANTA ROSA COUNTY SCHOOL BOARD MEETING  
October 13, 2022  
5086 Canal Street, 6:30 PM

**Change Orders**

One change order pending for Oriole Beach; re: Door Frames

**Final Construction Payments/Fees**

None at this time

**Status of Projects:**

ORIOLE BEACH KITCHEN RENOVATION

- Permit has been issued on 09/26/2022 – NTP was issued on that date.
- One change order requires approval of the board for replacement of door frames initially planned to remain. As a discovered condition and upon recommendation of the door sub-contractor, it has been approved by Joey Harrell's office to proceed.
- The date of substantial completion was set for 365 days in the bidding process so the formal date is scheduled for 26 September 2023. However, the contractor expects to be complete with the project before school begins in 2023 (pending any issues with material or equipment deliveries).

TEST KITCHEN-SUPPORT COMPLEX, FIREHOUSE ROAD

- Permit has been issued on 09/22/2022 – NTP was issued on that date.
- Due to delays with Permit, Date of Substantial Completion has been adjusted to Friday, May 19, 2023.