

School Plant Planning Items for the
Santa Rosa County School Board Meeting
11-17-2022
9:00 A.M.
Canal Street



Change Orders

- **School A K-8 (Wallace Lake K-8)**

Request Approval of Change Order #16 – Deduct of \$118,114.76. Credit for Wallace Lake Road roadway improvements removed from Culpepper's scope of work. This work to be completed by Santa Rosa County.

Final Construction Payments / Fees

- None at this time

Recommendations / Status of Projects

Southend High School

- DAG architects and A/E Team have completed the Phase 2 review of this project. The result along with an opinion of costs is being submitted for Board Approval.

School A K8 School

- Area F Kitchen/Cafeteria- Drywall being prepared for painting. Fire sprinkler piping being installed.
- Area A Admin./Hub- Insulating hot water piping. Drywall finishing in progress. Roofing details being completed.
- Classroom Wing B- Electrical rough-in on 1st floor in progress. Windows being installed on 1st floor. 2nd floor metal stud framing in progress. Drywall being installed.
- Classroom Wing C- Exterior sheathing installation in progress.
- Classroom Wing D/E- Installing heating hot water piping on 1st floor. Electrical rough-in on 2nd floor in progress. Masonry walls in progress.

Construction Bids – None at this time