

AFR-001	ARCHITECT'S FIELD REPORT				25 October 2022	
Time:	2:00 PM	Weather:	Partly Cloudy	Temp Range:	80's	
Est. % of completion:	70% of demolition is completed		Trades on Site	None		
Work in Progress:	None (temporary hold)		Key Personnel:	GC, Project Manager, Job Superintendent		

REPORT

Observations:

Demolition is in progress, some equipment to be turned over to owner is on-site and scheduled to be delivered. Construction was put on hold pending the permitting process but workers are scheduled to continue the rest of the demolition in the coming week. Existing Walk-in freezer and refrigerator still to be removed. Some wall tile and gypsum board remains to be removed.

Discussions:

Site fence/barricade still needs to be installed and will be done shortly.

Items to Verify:

None

Follow up Required:

None

Attachments:

Photographs.

Report By: **Bobby Kickliter**

Architect's Project Representative

This report is a result of a visit made to observe or review a part of the scope of work for general conformance to contract documents. The contractor remains fully liable for safety, good workmanship and compliance of all work with Plans and Specifications. It is understood that no instructions, remarks, and/or rejections contained herein shall affect contract price. No change in contract time or price may be made without fully approved owner change orders.



