

PINDER-MARTIN ASSOCIATES, INC.

Architecture

Consulting

1001 N. 12th Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

**SCHOOL PLANT PLANNING ITEMS FOR THE
SANTA ROSA COUNTY SCHOOL BOARD MEETING
November 14, 2013 6:30 P.M.**

A. CHANGE ORDER (S):

- None at this time

B. FINAL CONSTRUCTION PAYMENTS:

- None at this time

C. REVIEW STATUS OF CURRENT PROJECTS: (AS OF 11-05-13)

- Jay High School Kitchen/Cafeteria Band and Music

The north concrete bond beam is being formed and after concrete placement, the joists above the kitchen cafeteria will be able to be erected.

The roofing is being installed over the Band/Music area.

Concrete masonry work is approximately 95% complete and brick masonry is approximately 20% complete.

Metal HVAC ductwork has been installed in the Band/Music area and the electrical contractor is installing overhead electrical conduit.

- Gulf Breeze High School Softball and Baseball Field Houses

Softball:

Brick masonry has been completed.

Studs and drywall will be completed today.

The mud beds for the ceramic floor tile are being installed.

The electrical contractor is nearing completion of the electrical conduit installation.

Storm drainage piping is being installed.

Baseball:

Exterior concrete is being placed today.

Ceramic tile walls have been installed and the installation of the ceramic floor tile is in progress.

Cabinets are being installed.

Interior painting has been completed.

Ceiling grid and lighting has been installed.

- Dixon Intermediate Kitchen Expansion

Above grade masonry work is in progress along with in wall plumbing and electrical work.

HVAC contractor is installing metal ductwork.

D. CONSTRUCTION BIDS:

- None at this time

David Pinder or Mike Martin will provide an update at the meeting and be available for questions.

Michael G. Martin S/T
Pinder-Martin Associates, Inc.