

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
November 14th, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ The electrical contractor is continuing the work of running conduit and pulling wire.
- ❖ The mechanical contractor is insulating ductwork in the dining room and art suite.
- ❖ The plumber is finishing tying in all the roof drains. The building is essentially dried in.
- ❖ The contractor has done another concrete pour that includes the sidewalk on the classroom side between the new building and the old, and the mechanical yard on the drive side.
- ❖ The framer is putting up the metal studs above the exterior doors and framing the soffits.
- ❖ The windows are being installed today.
- ❖ Most of the fire sprinkler piping has been installed.



**Milton High School-
Science Lab Addition**

- ❖ The site is neat and orderly.
- ❖ The site contractor has completed the underground drainage system and has prepared the building pad to excavate for footings.
- ❖ The site contractor has also installed additional silt fence to combat erosion of the soil onto Stewart Street.

Construction Bids

None at this time