

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
December 12th, 2013**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- ❖ The contractor is installing concrete lintels in the hallway that connects to the existing school.
- ❖ The Masonry contractor is installing the cast stone caps on all the walls around the mechanical yards and the dumpster pad.
- ❖ The electrical contractor is installing boxes.
- ❖ The framer is hanging metal soffit panels on the exterior of the building.
- ❖ The tile contractor is installing tile in the kitchen and serving areas.
- ❖ The metal panels above the exterior doors have been installed.
- ❖ The hoods have been installed in the kitchen.
- ❖ The cooler/freezer has been installed.
- ❖ The drywall soffits and bulkheads have been mudded and sanded
- ❖ The dumpster enclosure is in progress. The brick has been laid and the wall is nearly complete. The contractor will go back later and pour the concrete apron.

**Milton High School-
Science Lab Addition**

- ❖ Masonry contractor is laying the block stem wall on top of the footings.



- ❖ The footings have all been poured. The stem wall should be ready for concrete fill by the end of the week.

Construction Bids

None at this time