

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
February 20th, 2014**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- The fire sprinklers are being connected to the ceiling grid.
- The lights and AC diffusers are being connected to the grid in the dining area
- The plumber is adding access panels in the bathrooms.
- The ceiling grid and lights have been installed in the serving and kitchen areas.
- The box for the projection screen in the dining area has been installed and the remainder of the ceiling grid will follow.
- Installation of the toe kicks and casework has started.

**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

- The block walls have been laid in the corridor up to the roof bearing height.
- All of the door frames have been set and are ready for block to be laid around them.
- The contractor is preparing to hand demolish the remaining existing wall and replace it with new wall while the Mason is on site. This revision will be at no cost to the district.
- The contractor advised that the building will be dried in by May 1st.



Construction Bids

None at this time