

PINDER-MARTIN ASSOCIATES, INC.

Architecture

Consulting

1001 N. 12th Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

**SCHOOL PLANT PLANNING ITEMS FOR THE
SANTA ROSA COUNTY SCHOOL BOARD MEETING
May 22, 2014 9:00 A.M.**

A. CHANGE ORDER (S):

- None at this time

B. FINAL CONSTRUCTION PAYMENTS:

- None at this time

C. REVIEW STATUS OF CURRENT PROJECTS: (AS OF 05-12-14)

- **UPDATED PHOTO REPORTS FOR BOTH PROJECTS WILL BE ISSUED PRIOR TO THE MEETING**

- Jay High School Kitchen/Cafeteria Band and Music

The project has been delayed due to wet conditions.

The installation of the epoxy flooring will be completed tomorrow.

Kitchen equipment will arrive this week along with the quartz counter tops

Flooring installation is nearing completion.

Sod is being installed.

Asphalt paving will begin next week.

Anticipated Substantial completion date is May 26 with no additional delays due to adverse weather.

- Dixon Intermediate Kitchen Expansion

We are presently in the process of scheduling a substantial completion inspection.

D. CONSTRUCTION BIDS:

- None at this time

David Pinder or Mike Martin will provide an update at the meeting and be available for questions.

Michael G. Martin S/T

Pinder-Martin Associates, Inc.