

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
May 22nd, 2014**

Change Orders

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art Room
Addition
(Larry Hall Construction)**

DAG Architects is requesting approval for Change Order No. 11 as listed below:

Change Order Items / Summary:

To be presented to the Board during the May 22nd Board Meeting.

1. DAG / Joey Harrell is requesting that the contract be extended to June 30th, 2014 (49 Days), to allow time to complete the sitework (which has been held up due to the extensive rainfall) and to allow time to demolish the existing cafeteria after the students and staff leave for the summer. This is being done in the best interest of the students and staff to ensure their health, safety and welfare.

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- Installing VCT, Carpet, and Ceiling Tile
- Painter is touching up paint
- Cafeteria, Art Room, Music Room is targeted to be complete by May 23, to allow time for furniture to be moved in, for a school function (in the Cafeteria) the following week.



**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

- Ceiling grid is scheduled to be installed starting Monday.
- Contractor will begin forming sidewalks and mechanical pads next week.
- HVAC Units will be set the following week.
- The installation of fascia and soffit panels will begin next week
- Ceramic Tile installation is scheduled to begin the end of next week.
- The contractor is on schedule to complete by August 6th, 2014.

Construction Bids

None at this time