

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
April 18th, 2017**

**Change Orders**

**None at this time**

**Final Construction Payments / Fees**

**Recommendations / Status of Projects**

**Recommendations**

**See Status of projects below**

**Status of Projects**

**Sims Middle School  
Kitchen Renovation / Addition /  
Resource Rooms Addition**

- Contractor is scheduled to pour footings for the kitchen addition next week. The weather has held them up somewhat.
- Classroom CMU walls are in place and steel erection should begin on Monday. The roofing sub-contractor is scheduled for the following week

**Locklin Tech Automotive Shop  
Addition**

- The construction of the Metal building has been completed and lifts have been installed. The electrical, Mechanical and plumbing sub-contractors are completing the interior work and are on schedule



### **Food World Renovation**

- DAG is proceeding with Phase 2 documents. Meetings were held last week with all the consultants and Chuck Welch to review all the IT needs and requirements.

### **Construction Bids**

#### **Chumuckla Elementary School Classroom Addition**

- The project will bid on April 11<sup>th</sup>. DAG will submit the bid results for approval on April 18<sup>th</sup>.