

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 8th, 2017**

Change Orders

None at this time

Final Construction Payments / Fees



**Central High School-
Agricultural Lab / Classroom Addition**

- DAG is requesting approval for final A/E fees (\$2,216.97) and final Construction payment (\$63,027.72).

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- Underground rough in complete at kitchen addition.
- Kitchen renovation to begin after school lets out for summer
- Classroom Ceiling grid in place
- Mechanical and electrical sub-contractors are installing grilles, light fixtures and sprinkler heads.
- Brick veneer installation is complete.
- Window installation to follow this week.
- Contractor is on schedule to be complete by June 24th.

Locklin Tech Automotive Shop Addition

- Contractor finalizing punch list items. Will be 100% complete by the end of this week.

Chumuckla Elementary School Classroom Addition

- A pre-construction meeting will be held on May, 9th, 2017.
- Paving project will begin on June 7th, 2017.
- Classroom Addition will begin on July 5th after portables and canopies are removed.

Douglas A. Dillon Administrative Complex

- DAG is continuing with Phase two documents and holding coordination meetings (Phase 2 Review) with Consultants and School Board Staff on the 8th. DAG will be submitting for Phase 2 approval at the June 22nd Board meeting.

Construction Bids

None at this time