

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
July 20th, 2017
9:00 A.M.**

Change Orders

Chumuckla Elementary Classroom Addition:

- Change Order to replace approximately 120 feet of existing 6" sanitary sewer line that was discovered by maintenance during the relocation of the portables to be flattened and of the thin wall type.
- Add \$2,040.00 (attached)



Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

Sims Middle School

Classroom Addition:

- All items should have been completed except for the marker and tack boards as they were damaged during shipment

Kitchen Addition:

- Ceramic wall tile installation has been completed in the serving area.
- The slab for the Prep Kitchen area has been placed.
- The balance of the slab placement is scheduled for July 14.
- Installation of the hollow metal frames and block masonry will begin Monday, July 17

Chumuckla Elementary School Classroom Addition

- Contractor has completed the Fire line installation and inspection passed.
- Building pad installation will be completed the week of July 16.
- Footing layout will begin approximately July 19.
- Shop drawing submittal is progressing on schedule.

Douglas A. Dillon Administrative Complex

- DAG is Currently working on Phase 3 Construction Documents.
- DAG will be submitting Phase 3 for review on August 7th, and have scheduled to bring Phase 3 to the Board for approval on August 17th.

Construction Bids

None at this time