

July 19, 2017

Santa Rosa County School Board  
5086 Canal Street  
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting  
July 27, 2017 – 6:30 PM**

A. CHANGE ORDER(S):

None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:

None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. Locklin Tech and T.R. Jackson Pavement and Drainage Improvements

TR Jackson

- Paving work complete with exception of eastern driveway on Jackson Street where old corrugated metal pipe failed.
- Striping layout to begin soon, coordinating with previously scheduled school activities
- Drainage work in courtyards is underway

Locklin

- Concrete work substantially complete
- Paving and drainage improvements underway

Substantial Completion still scheduled for July 31<sup>st</sup> at the time this memo is being submitted.

D. CONSTRUCTION BIDS:

None at this time.