

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
December 14, 2017**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Milton High School HVAC Renovation Phase B

- Contractor submittals are in the process of being reviewed. The majority have been submitted and reviewed.
- The system was shutdown over Thanksgiving Break and the isolation valves in the mechanical room and above the main corridor ceiling was installed.
- The ceilings in the remainder of the main corridor are in the process of being removed to facilitate the piping replacement to occur over Christmas Break. Contractor will pre-measure and pre-fabricate piping prior to the Break.

Construction Bids

- Present results of King Middle School HVAC Renovation Phase A bid.