



**School Plant Planning Items for the
Santa Rosa County School Board Meeting
January 16th, 2018
9:00 A.M.**

Change Orders

- Requesting approval of a twenty-one (21) day Extension of Time for Sims Middle Kitchen (attached)
- Requesting approval of a twenty-nine (29) day Extension of Time for Chumuckla Elementary Classroom Addition (attached)

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Milton High and King Middle Energy Upgrades:

- Projects are approved by Santa Rosa County Building Department. Advertisement for bids will start January 20, 2018. Bid opening is set for Feb. 6.

Navarre High School North Concession Stand:

- DAG Architects has completed the Phase II review for this project. The result along with opinion of cost is being submitted for Board Approval.

Sims Middle School Kitchen Addition:

- Substantial Completion Inspection was held January 5, 2018.
- Health Department inspection was scheduled for January 4, 2018
- If all goes well, Sodexo will begin taking over the kitchen on January 8, 2018

Chumuckla Elementary School Classroom Addition

- Precipitation, interior condensation and cold temperatures have hampered construction progress during the month of December and January.

Douglas A. Dillon Administrative Complex

- Roofing, metal stud and drywall installation, electrical, plumbing and mechanical work are under way. Some metal door frames have arrived and are being installed. The majority of the interior concrete patching has been completed.

•

Construction Bids:

- None at this time