

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
April 24, 2018
6:30 P.M.**

Change Orders

- Douglas A. Dillon Administrative Center
Owner requested change to add security pass thru window for HR:
\$5,921.83 (attached)

Final Construction Payments / Fees

- None at this time

Recommendations / Status of Projects

Navarre High School North Concession Stand:

- Architect in process of scheduling pre-construction meeting.

Douglas A. Dillon Administrative Center

- The project is progressing on or near schedule and is presently approximately 40% complete.
- A revised progress schedule has been developed that targets a May 27 completion date. This is optimistic in our opinion.

Navarre K8 School

- Project is in Phase II Design Development. Meeting is scheduled with Office of Educational Facilities to Review Phase I documents on 4/17/18. Pre-Application Meeting is scheduled with Santa Rosa County on 4/17/18 to discuss local planning and zoning and permitting requirements for the site.

Construction Bids:

- None at this time

