

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
July 12, 2018**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Milton High School HVAC Renovation Phase B

- Installation of remainder of chilled and hot water piping in main corridor scheduled to be completed by the end of June. Piping has been pressure tested.
- Science Wing new ductwork, piping and equipment installation scheduled to be completed by the end of June.
- ESE Wing new ductwork, piping and equipment installation scheduled to be completed by the end of June.
- Foreign Language suite new ductwork, piping and equipment installation scheduled to be completed by the end of June.
- Work at the auditorium to be completed at the third week of July.

King Middle School HVAC Renovation Phase A

- Installation of ductwork and piping are still underway, particularly, in the main hallways.
- Classroom piping has been pressure tested and mostly insulated.
- Plant start-up forms from Daikin has been distributed to the subcontractors to complete. Plant start up scheduled after July 12.
- Hydronic chilled and hot water piping along with gas piping connection to the central plant has been constructed.
- Work has been coordinated with the other Energy Project.
- Third and final power shutdown has been coordinated with Gulf Power. Final date will be distributed to the School District for coordination.
- Coordination meeting for the chemical treatment system for the plant will be performed on the week of July 2nd, 2018.

Douglas A. Dillon Administrative Center

- Above ceiling inspection has been performed on June 22nd and 27th.
- Punchlist has been distributed to the contractor.
- Building is conditioned and dry.

Construction Bids

- None at this time.