

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
August 2, 2018**

**Change Orders**

- None at this time.

**Final Construction Payments / Fees**

- None at this time.

**Recommendations / Status of Projects**

**Recommendations**

- None at this time.

**Status of Projects**

**Milton High School HVAC Renovation Phase B**

- Installation of remainder of chilled and hot water piping and insulation in the main corridor has been completed.
- Science Wing, ESE Wing and Foreign Language: New ductwork, piping, insulation and equipment installation has been completed.
- Fan coils, ductwork, insulation and piping has been installed. Mezzanine piping is in the process of being insulated.
- Contractor has been coordinating with the school to clean the classrooms and site in general.
- SCG will distribute the Commissioning Pre-functional checklist for the contractor to complete prior to the Functional Testing.
- Weekly meeting has been and will be performed through the substantial inspection.
- Two exterior outside air units – pre-insulated underground piping installation is underway.
- Contractor is in the process of cleaning up the interiors.
- Test and Balance work is underway.
- Controls work is underway.

**King Middle School HVAC Renovation Phase A**

- All fan coil units are running. Piping installation has been completed.
- OA ductwork installation is 95% complete and pressure tested.
- New roof mounted outside air intakes has been installed. OA duct still need to be tied in to the roof intakes.
- Work has been coordinated with the other Energy Project.
- Contractor has been coordinating with the school to clean the classrooms and site in general.
- SCG will distribute the Commissioning Pre-functional checklist for the contractor to complete prior to the Functional Testing.
- Weekly meeting has been and will be performed through the substantial inspection.
- Test and Balance work is underway.
- Controls work is underway.

**Construction Bids**

- None at this time.