

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
August 16, 2018
9:00 a.m.**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Milton High School HVAC Renovation Phase B

- Mezzanine piping is in the process of being insulated and scheduled to be finish this week.
- Two outside air units – contractor finished with pre-insulated underground and above ground piping installation. Scheduled to finish with concrete and fence work within the next 2 weeks.
- All fan coil units are running and conditioning the space.
- SCG will distribute the Commissioning Pre-functional checklist for the contractor to complete prior to the Functional Testing on the week of August 13th.
- Substantial inspection / project punch list will be performed on the week of August 13th.
- Test and Balance work is underway.
- Controls work is underway and about 90% complete.

King Middle School HVAC Renovation Phase A

- All fan coil units along with the central plant are running and conditioning the space.
- SCG will distribute the Commissioning Pre-functional checklist for the contractor to complete prior to the Functional Testing on the week of August 13th.
- Substantial inspection / project punch list will be performed on the week of August 13th.
- Test and Balance work is underway. Punchlist has been generated.
- Controls work is underway and about 90% complete.

Construction Bids

- None at this time.