

August 16, 2018

Santa Rosa County School Board
5086 Canal Street
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting
August 16, 2018 – 9:00 AM**

A. CHANGE ORDER(S):

None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:

None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. Milton High School Track Replacement

Contractor is working to install base material for track, after which the asphalt structural and surface courses will be applied. The asphalt will be required to cure prior to final track striping. A change order is being prepared which will include a request for additional days due to weather, addition of asphalt overlay for pole vault, long jump, and triple jump areas, and deduction of allowance for removal/replacement of unsuitable materials.

2. Pace High School Tennis Courts Replacement

Three Contractor's were present at the pre-bid meeting and therefore qualified to submit bids – AE New, Larry Hall and Hewes & Company. The bid opening is scheduled for 8/14, and after opening bids this agenda will be updated to recommend award to the apparent low bidder.

3. Woodlawn Beach Middle School Basketball Court and Drainage Repairs

Survey is complete and analysis and design is pending. Preliminary schedule follows and is subject to change with further coordination with District and School Administration regarding desired construction timing and completion dates.

- Phase I approval – 9/27/18
- Phase II approval – 11/15/18
- Phase III approval – 12/13/18
- Advertisement – 1/5/19, 1/12/19, 1/19/19
- Pre-Bid Meeting – first half of January 2019**
- Bid Opening – prior to February 2019 Board meeting**
- Award – February 2019 Board meeting**
- NTP – February 2019**
- Substantial Completion – March 2019**
- Final Completion – April 2019**

D. CONSTRUCTION BIDS:

None at this time.