



April 11, 2019 PLANNERS

Santa Rosa County School Board 5086 Canal Street Milton, Florida 32570

RE: School Plant Planning Items for Board Meeting April 11, 2019 – 6:30 P.M.

A. CHANGE ORDER(S):

None at this time.

B. <u>FINAL CONSTRUCTION PAYMENTS AND FEES:</u>

None at this time.

C. <u>REVIEW STATUS OF CURRENT PROJECTS:</u>

1. Pace High School Tennis Courts Replacement

Project is complete. We are coordinating final change order and payment requests with the Contractor.

2. Woodlawn Beach Middle School Basketball Court and Drainage Repairs

Materials in support of a request for Phase III approval are included with this agenda. With approval, the intended schedule for advertising and construction is as follows:

Advertisement – 4/13, 4/20, 4/27

Pre-Bid Meeting – 4/23

Bid Opening – 5/7

Contract Award – 5/16 Board Meeting

Notice to Proceed – 6/3

Substantial Completion – 7/26

Final Completion – 8/9

Students Return – 8/12

3. Miscellaneous Rehab and Drainage Projects

We are developing proposals for three projects that were reviewed in the field with the District – Gulf Breeze HS Tennis Court Rehab, Milton HS Basketball Court Rehab, Hobbs Middle School Track and Basketball Court Rehab. Given the timing, these projects will likely proceed with a targeted construction date of Summer 2020.

850.994.9503

D. <u>CONSTRUCTION BIDS:</u>

None at this time.

1206 North Palafox Street

Pensacola, FL 32501