

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
07-11-19
9:00 A.M.**

Change Orders

Jay Elementary 6 Classroom Addition

- Request Sixty (60) day extension of time due to weather.

Final Construction Payments / Fees

- None currently

Recommendations / Status of Projects

Pace High School Softball Fieldhouse

- Contractor is installing interior underground water lines and digging interior thickened slab footings.
- The contractor has also formed the west stairs to the building.
- It is planned for the concrete slab to be placed the week of July 8.

Jay Elementary School 6 Classroom Addition

- Building #4 demolition is under way and will be completed prior to student's return
- Metal roof decking has been attached in place and the balance of attachment screws are presently being installed.
- Decking installation inspection will be called for for next week.
- Masonry contractor is pointing block both interior and exterior.

Elkhart K8 School

- The mandatory pre-bid meeting was conducted at Mr. Harrell's office on Tuesday July 9.
- Scheduled bid date and time is Tuesday, July 23 at 2:00 PM.
- Results will be presented at the August 1 Board Meeting.

Construction Bids

- None currently

