

July 23, 2019

Santa Rosa County School Board
5086 Canal Street
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting
July 23, 2019 – 10:00 A.M. – Canal Street**

A. CHANGE ORDER(S):
None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:
None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. Elkhart K8 School

Construction is progressing and the Contractor has multiple crews working on various aspects of the site – debris removal/burning, material import and distribution, grading and compaction, drainage, etc. The concrete headwalls and the double 42" concrete pipes at the three driveway crossings are nearly installed. Most of the building pad is approaching final grade. The pad must be brought up in 12" lifts, with each lift being tested for suitable compaction prior to the next lift.

2. Woodlawn Beach Middle School Basketball Court and Drainage Repairs

Construction is progressing. Storm drain installation is complete and paving and striping operations have been scheduled.

D. CONSTRUCTION BIDS:
None at this time.