

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
February 21st, 2013**

**Change Orders**

**Rhodes Elementary School Kitchen Renovation / Addition  
(RD Ward Construction Company)**



DAG is requesting approval for the following Change Order Items that will be included on Change Order No. 2 in the amount of \$3,320.69 and is comprised of the following:

- ❖ Reroute existing 2" domestic water line and tie into new water line in kitchen area: \$1,089.00
- ❖ Cut and relocate panel 2PA feeder. Existing conduit runs through existing bar joists that were slated to be removed as part of the demolition: \$1718.67
- ❖ Fill existing grease trap that was abandoned under portion of building: \$513.02
- ❖ **Total: \$3,320.69**

**Final Construction Payments / Fees**

**None at this time**

**Recommendations / Status of Projects**

**None at this time**

**Status of Projects**

**Rhodes Elementary School Kitchen Renovation / Addition  
(RD Ward Construction)**

- ❖ The roof membrane is in place and the edge flashing is being installed.
- ❖ The mechanical sub contractor is installing the roof vents for the new kitchen hoods.
- ❖ The tile sub contractor is installing ceramic wall tile in the new serving area.
- ❖ The new grease traps have been installed.
- ❖ Pipe bollards have been installed.
- ❖ Sidewalks and dumpster pad are scheduled to be poured this week.
- ❖ The contractor appears to be on schedule.

### **Chumuckla Elementary School Kitchen / Cafeteria / Art and Music Room Addition**

- ❖ The notice to proceed was on February 4<sup>th</sup> , 2013
- ❖ The contractor is on site beginning demolition of the existing canopies and sidewalks and removing the old fencing slated for demolition.

### **Milton High School- Science Lab Additions**

- ❖ A schematic plan has been generated for a review with Mike Thorpe and Benji West.
- ❖ Upon approval we will be generating Phase II documents and an estimate to be presented at the March Board Meeting for approval.

### **Construction Bids**

- ❖ None at this time.