

PINDER-MARTIN ASSOCIATES, INC.

Architecture

Consulting

1001 N. 12th Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

March 5, 2014

Mr. Joey Harrell
C/o Administrative Services
6544 Firehouse Road
Milton, FL 32570

Reference: Dixon Intermediate Kitchen Expansion

Subject: Time Extension to Contract

Dear Mr. Harrell,

I am in the process of initiating a time extension change order for the Jay High School project that will bring us up to date thru March 4, 2014.

The total days that will be added to the contract will be six (6) and was computed as follows:

- Rain August 20, 2013
- Rain November 2, 7 and 15, 2013
- Rain ½ day December 4, 2013
- Rain ½ day January 28, 2014
- Rain January 29, 2014

The revised Substantial Completion Date due to the above delays will therefore be May 14, 2014.

Sincerely,

Michael G. Martin, S/T