School Plant Planning Items for the Santa Rosa County School Board Meeting June 10th, 2014

Change Orders

None at this time Addition

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

Chumuckla Elementary School Kitchen / Cafeteria / Music / Art Room Addition (Larry Hall Construction)

- Carpet installation in Art, Music Room and corridors is complete.
- Door hardware is being installed
- •
- Installation of Base at new drive is ongoing
- Storm Piping has been installed at new driveway entrance
- Acoustical panels have been installed in cafeteria
- Sinks and toilets have been installed in new bathrooms
- Water heater has been installed
- Kitchen equipment has been installed
- Demolition of existing cafeteria will begin as soon as everything has been removed that the School Board wants to keep or salvage.
- Larry Hall construction will notify DAG for substantial completion walk through.

DAG architects

A A - C 0 0 0 7 4 5

1223 airport road

destin, florida

32541

p 850.837.8152

f 850.654.4276

www.dagarchitects.com

Milton High School-Science Lab Addition (A.E. New, Jr. Construction)

- Ceiling grid has been installed.
- The installation of the bathroom ceramic wall and floor tile has been started and is scheduled to be completed by the end of this week.
- The casework is scheduled to be installed at the end of this week.
- The exterior fascia, and soffit panels and gutter and downspouts to be installed this week.
- All of the sidewalks and mechanical pads have been poured.
- Gulf power is setting the transformer this week and should have permanent power on by the end of next week.
- Contractor is still on schedule to be completed by Early August.
- •

King Middle School-Kitchen Renovation / Addition

- DAG is currently working on generating as-builts / a schematic floor plan.
- The design team is meeting with Gulf Power this week to discuss moving / upgrading existing transformer.
- DAG is also working on a plan to have some of the demolition done over the summer and have a temporary wall and serving line in place by the time school starts back in the fall.

Construction Bids

None at this time