

**PINDER-MARTIN ASSOCIATES, INC.**

Architecture

Consulting

1001 N. 12<sup>th</sup> Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

[pindermartin@bellsouth.net](mailto:pindermartin@bellsouth.net)

**SCHOOL PLANT PLANNING ITEMS  
SANTA ROSA COUNTY SCHOOL BOARD**

**April 23, 2015**

**9:00 A.M.**

**A. CHANGE ORDER (S):**

- None at this time

**B. FINAL CONSTRUCTION PAYMENTS:**

- None at this time

**C. REVIEW STATUS OF CURRENT PROJECTS:**

- Hobbs Middle School Kitchen Expansion

All Building concrete work is complete with the exception of the tie is to the Asphalt on the north side of the addition. This will have to be accomplished after school is out.

Sitework contractor is mobilizing to return in order to grade the site in preparation of sod installation.

Facia and Soffit panels have been installed.

Ceramic tile and plaster work is complete.

Ceiling grid is installed.

Plumbing fixtures have been installed.

Epoxy flooring contractor is scheduled to begin work the first week in May.

- Gulf Breeze Middle School Kitchen/Cafeteria Expansion

Anticipated Notice to Proceed is June 1, 2015 pending Board Approval

- Holley Navarre Middle School Kitchen/Cafeteria Expansion

Attached you will find a Budget Estimate and Phase III drawings for Board Approval.

The project is scheduled for bid on May 12, 2015 and results will be presented at the May, 21 meeting.

**D. CONSTRUCTION BIDS:**

- Gulf Breeze Middle School Kitchen/Cafeteria Expansion
- Pinder-Martin is requesting Board Approval to award a contract in the amount of \$1,404,000.00 to A. E. New Jr., Inc. covering the Base Bid and Add Alternates #1, #2 and #3.
- The Bid Tabulation Sheet and Schedule of Alternates are attached.

David Pinder or Mike Martin will be available for questions.

Michael G. Martin S/T  
Pinder-Martin Associates, Inc.