

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
November 17th, 2015**



**Change Orders**

**None at this time**

**Final Construction Payments / Fees**

**None at this time**

**Recommendations / Status of Projects**

**Recommendations**

**See Status of projects below**

**Status of Projects**

**Navarre High School –  
Building Construction Technical Lab / Classroom Addition**

- Overhead ceiling inspection was held this past Thursday (November 5<sup>th</sup>)
- Metal soffits and fascia panels are being installed.
- HVAC Control wiring is being installed.
- Casework is being installed.
- Wood doors and hardware are being installed.
- Metal roof panels at exterior canopies are being installed.
- Tile in bathrooms is being installed.
- Project is looking good and is on schedule.

**Central High School-  
Gymnasium HVAC Replacement, Covert Existing Weight Room  
into new Locker Rooms / Toilet / Shower Room Addition /  
Relocate Existing Weight Room (To existing boys and girls locker  
rooms)**

- Brick Sample has been approved. Masonry sub - contractor is scheduled to begin laying brick next week.
- Electrical and Mechanical sub-contractors are on site completing their overhead and wall rough in.
- Roofing sub-contractor on site installing single ply roof membrane.
- New bleachers are installed in gym.
- New HVAC units have been installed in gym
- Contractor is making good progress. Project is on schedule.

**Santa Rosa Adult -  
Office / Record Storage Addition**

DAG is requesting Phase 3 Approval. See attached Opinion of Cost. The project will be advertised November 21<sup>st</sup>, 28<sup>th</sup>, and December 5<sup>th</sup> with the bid opening to be held on December 8<sup>th</sup>. A mandatory pre-bid meeting will be held on December 1<sup>st</sup>. We will bring the results to the December 10<sup>th</sup> Board Meeting.

**Navarre High School-  
Football / Baseball Concession Building**

DAG is requesting Phase 3 Approval. See attached Opinion of Cost. DAG is working with metal building sub-contractor / MEP and Civil Engineers to coordinate design of exterior, interior layout and review of final metal building shop drawing submittals.

**Construction Bids**

None at this time