

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
February 16th, 2017**

Change Orders

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- DAG Architects is requesting approval for a time extension of 41 calendar days – Change Order No. 1 (for time that Notice to proceed was issued to the time that Contractor could begin work on project) This time extension extends the original substantial completion date from October 25th 2017 to December 5th, 2017.

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Central High School-
Agricultural Lab / Classroom Addition**

- Standing Seam roof is being installed
- Interior painting is nearing completion. Final Coat remains.
- Ceramic tile is being installed.
- Windows are due in tomorrow. Openings have been temporarily covered.
- Concrete walks are being formed
- Power is on in the building
- Data, Fire Alarm, and intercom have been run to the central source.
- Ceiling grid has been installed in classroom
- Site is being graded



**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- Contractor is currently digging footings for the classroom addition
- Demolition of the existing kitchen is ongoing

**Locklin Tech Automotive Shop
Addition**

- The electrician is completing slab rough in
- Slab Placement is scheduled for next week
- Metal Building arrival is scheduled for the first week of March

Chumuckla Elementary School Classroom Addition

- DAG is requesting Phase 2 approval. See attached site plan, floor plan, building elevations and sections.

Food World Renovation

- DAG and SRCSB Staff has had additional meetings to review program requirements and preliminary schematic floor plan and Opinion of Cost. DAG will begin scheduling meetings with the various departments to review program requirements and refine schematic layouts.

Construction Bids

None at this time