

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
12-10-2020  
9:00 A.M.  
CANAL STREET**



Destin  
Tallahassee  
Pensacola  
Panama City  
Panama City Beach

**Change Orders**

**Jay High School Baseball and Softball Fieldhouse**

- Requesting approval of a Change order for a four (4) day extension of time due to adverse weather during October 2020

**Final Construction Payments / Fees**

- None currently

**Recommendations / Status of Projects**

**East Bay K8 School**

- Interior finishes, plumbing, mechanical and electrical work continues.
- Light fixture installation, above ceiling ductwork and register installation, above ceiling electrical work, painting, acoustical ceiling grid installation and epoxy flooring installation is in progress.
- Metal siding and roofing installation nearing completion
- Both Contractor's and Architect's update reports will be provided prior to the meeting and will contain additional update information.

**Jay High School Baseball and Softball Fieldhouse**

- Roofing and metal soffits and fascia panels, above ceiling ductwork and electrical, ceiling grid installation have been installed.
- Mechanical equipment and power wiring to the building is in progress.
- Power panels are being wired
- All exterior concrete has been completed

**School A K-8 Wallace Lake Site (Pace K-8)**

- DAG Architects and the Engineering consultants have adapted the School A K-8 Design to the new Wallace Lake Site. DAG Architects has completed the Phase III review for this project. The result along with an opinion of costs is being submitted for Board Approval.

**Construction Bids**

**PE Building at East Bay K-8**

- Project is out for bidding. Bid Opening is scheduled for January 7, 2021. Currently.