

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
05-13-2021
6:30 P.M.
WBMS**



Destin
Tallahassee
Pensacola
Panama City
Panama City Beach

Change Orders - Requesting Approval

- Jay High School Baseball and Softball Fieldhouse

A.E. New 25-day extension of time due to transformer delay and deduction in contract amount of \$11,000.00 covering 22 days of liquidated damages.

Final Construction Payments / Fees - Requesting Approval

- Jay High School Baseball and Softball Fieldhouse

A.E. New final payment of \$70,815.97

Recommendations / Status of Projects

East Bay K8 School

- Paving complete
- Irrigation and grassing in progress.
- Flooring and casework nearing completion.
- Substantial completion inspections in progress.
- Both Contractor's and Architect's updates will be provided prior to the meeting.

School A K-8 Wallace Lake Site (Pace K-8)

- Bid results will be presented to the Board at the July 8 Board Meeting

PE Building at East Bay K-8

- Building footings in place
- Awaiting masonry contractor