

November 8, 2022

RE: School Plant Planning Items for Board Meeting
November 17, 2022 – 9:00 A.M. – Canal Street

1. CHANGE ORDER(S):
 - a. None at this time.

2. FINAL CONSTRUCTION PAYMENTS AND FEES:
 - a. None at this time.

3. REVIEW STATUS OF CURRENT PROJECTS:
 - a. Southend High School
 - i. Early Release Demo work is substantially complete. As of our last inspection, there was some minor clean-up remaining.
 - ii. Overall Site Plans have been submitted for initial permitting and are currently under agency review. Upon receipt of comments, we will be revising our plans and working toward the Early Release Site Package.

 - b. Gulf Breeze High School Tennis Courts
 - i. Contractor has placed asphalt across all courts.
 - ii. Fencing replacement is scheduled for the week of 11/14.
 - iii. Court surfacing is scheduled for the week of 11/20.
 - iv. There are only a few isolated locations where the perimeter curb around the courts will require replacement.

 - c. Fiscal Year 2022 Paving Rehabilitation
 - i. No updates from previous.

4. CONSTRUCTION BIDS:
 - a. None at this time.