

November 30, 2022

RE: School Plant Planning Items for Board Meeting
December 8, 2022 – 6:30 P.M. – Canal Street

1. CHANGE ORDER(S):
 - a. None at this time.

2. FINAL CONSTRUCTION PAYMENTS AND FEES:
 - a. None at this time.

3. REVIEW STATUS OF CURRENT PROJECTS:
 - a. Southend High School
 - i. Comments on initial submittal of site plan permit package have been offered by FDOT (Driveway, Drainage), NFWMD (Drainage), and Midway Water System (Water). Receipt of comments from Santa Rosa County are pending, with receipt anticipated by the end of the week beginning 11/28.
 - ii. We are coordinating with subconsultants and the reviewing agencies to make required revisions to the plans. After all comments have been satisfactorily addressed, revised submittal packages will be issued for final approval.
 - iii. As of now, all of the comments that have been received are relatively minor and nature, without significant impacts to the proposed scope of work.

 - b. Gulf Breeze High School Tennis Courts
 - i. Contractor has completed concrete repairs.
 - ii. Specialty court sub-contractor started 11/29. Sleeves for net posts and center anchors have been set. Court surfacing is weather dependent, and sub-contractor is standing by for first availability.
 - iii. New black vinyl fence is ordered, and materials are roughly one week out. It is likely that fencing installation will be completed after court surfacing installation at this point.

 - c. Fiscal Year 2022 Paving Rehabilitation
 - i. No updates from previous.

4. CONSTRUCTION BIDS:
 - a. None at this time.