

**PINDER-MARTIN ASSOCIATES, INC.**

Architecture

Consulting

1001 N. 12<sup>th</sup> Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

[pindermartin@bellsouth.net](mailto:pindermartin@bellsouth.net)

July 30, 2013

Mr. Joey Harrell  
C/o Administrative Services  
6544 Firehouse Road  
Milton, FL 32570

Reference: Jay High School Kitchen/Cafeteria, Band and Music

Subject: Time Extension to Contract

Dear Mr. Harrell,

I am in the process of initiating a time extension change order for the Jay High School project that will bring us up to date thru July 25, 2013.

The total days that will be added to the contract will be forty-five (45) and was computed as follows:

- Revised Notice to Proceed adding thirteen (13) days. Time to allow PSI and NCM Demolition and Remediation, LP to remove asbestos containing items from Building #1 prior to its demolition.
- Additional time of nine (9) days for project shut down to allow for FCAT testing.
- Two (2) days additional time due to weather delays during the month of April, 2013.
- Nine (9) days additional time due to active sewer line. The primary sanitary sewer line for the High School was designed to be relocated in order to allow for the new construction. During construction, it was discovered that the sewer line inverts of the existing and new sewers were the same at their points of crossing. It was decided to forgo demolition of the existing until the end of school.
- Three (3) days additional time due to weather delays during the month of June, 2013.
- Nine (9) days additional time due to weather delays during the month of July, 2013 thru July 25, 2013.

The revised Substantial Completion Date due to the above delays will therefore be May 4, 2014.

Sincerely,

Michael G. Martin, S/T