

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
09-27-18  
6:30 P.M.**



**Change Orders**

- None currently

**Final Construction Payments / Fees**

- None currently

**Recommendations / Status of Projects**

**Navarre High School North Concession Stand:**

- A meeting was held September 11 at Mr. Harrell's office with the contractor and metal building subcontractor. The contractor committed to having the concession stand in operation by January 2, 2019, in time for use during the softball season

**Milton High School Energy Upgrades**

- Awaiting notification that the final 2 exterior punch list items are complete.

**Jay Elementary School 6 Classroom Addition**

- Project is out for bidding. Bids will be received on October 2, 2018 at 2:00 P.M.
- Bid results will be presented to the Board on October 16, 2018 with approval of award being requested.

**Construction Bids:**

- None currently