

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
February 21, 2019
6:30 P.M.**

Change Orders

Navarre Concession Stand

- Requesting Approval twenty-three (23) day extension of time due to weather.
- Requesting approval of a \$14,000.00 deductive change order to cover liquidated damages assessment.



Final Construction Payments / Fees

Navarre Concession Stand

- | | |
|---------------------------------|-------------|
| • Larry Hall Construction, Inc. | \$39,518.96 |
| • DAG Architects, Inc. | \$1,681.47 |

Recommendations / Status of Projects

Pace High School Softball Fieldhouse

- Project is out for bid with a bid date of March 5, 2019
- Bid results will be presented to the Board for approval on March 12, 2019

Navarre High School North Concession Stand

- Project has been completed

Elkhart K8 School

- DAG Architects and engineering consultants are underway with Phase III design.

Jay Elementary School 6 Classroom Addition

- Building pad has been installed
- Contractor is preparing for footing and utility installation

Construction Bids

- None at this time