



JEHLE-HALSTEAD, INC. HAS JOINED FORCES WITH

McKIM & CREED

ENGINEERS

SURVEYORS

PLANNERS

February 21, 2019

Santa Rosa County School Board
5086 Canal Street
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting
February 21, 2019 – 6:30 P.M.**

A. CHANGE ORDER(S):
None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:
None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. *Pace High School Tennis Courts Replacement*

As of the submittal of this agenda, the following items were complete: Acrylic Color (2 coats) on all playing areas (inside tennis court lines) and 1 coat on the border of the southern 3 courts; wash coat on northern 3 courts and patched 1 low area (west court); Acrylic Resurfacer (black paint) on all northern courts.

As of submittal of this agenda, the following items were outstanding: 1 more coat of color on the border (outside of tennis court lines) on southern courts; all coats of color on the northern courts; all playing lines on all 6 courts; net posts, nets and center anchors.

Per the tennis court surfacing contractor, they are trying to get the southern 3 courts completed first so the tennis teams can start practicing on the courts. Based on the weather forecast, the goal is to complete the southern 3 courts by the end of the week of 2/11. As work continues on the southern courts and paint is drying, the contractor will be installing coats on the northern courts. Weather permitting, the contractor hopes to be done with all 6 courts by the end of February.

2. *Woodlawn Beach Middle School Basketball Court and Drainage Repairs*

Currently in Phase III design. Targeting Summer construction schedule.

D. CONSTRUCTION BIDS:
None at this time.

1206 North Palafox Street

Pensacola, FL 32501

850.994.9503

www.mckimcreed.com