

Transmittal



Date:09-21-2020

Project Name:Jay High School Baseball and Softball Fieldhouse

Project Number: 19091

From:Michael Martin

To: Ms. Jennifdr Northrop

Destin
Tallahassee
Pensacola
Panama City

Delivery:

☐ Email ☐ Mail ☐ Hand Delivered

For Your:

☐ Approval ☒ Distribution ☐ Information ☐ Review and Comment ☐ Use ☐ Records

Items:

☐ Drawings ☐ Samples ☐ Specifications ☐ Product Information ☒ Other

Copies Date Description

2 ea	10-26-2020	ODP Change Order #08

Remarks: DAG does not require an executed copy of this Change Order

AIA® Document G701™ – 2001

Change Order

PROJECT (Name and address):	CHANGE ORDER NUMBER: 08	OWNER: ☒
Jay High School/ Baseball and Softball Fieldhouse 1863 Alabama Street Street Jay FL, 32565	DATE: October 26, 2020	ARCHITECT: ☒
TO CONTRACTOR (Name and address):	ARCHITECT'S PROJECT NUMBER: 19091	CONTRACTOR: ☒
A.E. New Jr., Inc 460 Van Pelt Lane Pensacola, FL 32505	CONTRACT DATE: April 15, 2020	FIELD: ☐
	CONTRACT FOR: General Construction	OTHER: ☐

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)
11-17-2020 Board Approved four (7) day extension of time due to adverse waether during the month of September 2020. (attached)

Time Extension: Seven (7) day




The original Contract Sum was	\$	1,186,000.00
The net change by previously authorized Change Orders	\$	(179,532.05)
The Contract Sum prior to this Change Order was	\$	1,006,467.95
The Contract Sum will be (unchanged) by this Change Order in the amount of	\$	(0.00)
The new Contract Sum including this Change Order will be	\$	1,006,467.95

The Contract Time will be uncreased by Seven (7) days.

The date of Substantial Completion as of the date of this Change Order therefore is December 16, 2020

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>DAG Architects Inc.</u>	<u>A.E. New Jr., Inc</u>	<u>The Santa Rosa County School District</u>
ARCHITECT (Firm name)	CONTRACTOR (Firm name)	OWNER (Firm name)
40 S. Palafox Place- Suite 201	460 Van Pelt Lane	32570 Highway 90
Pensacola FL, 32502	Pensacola, FL 32505	Milton, FL 32570
ADDRESS	ADDRESS	ADDRESS
		
BY (Signature)	BY (Signature)	BY (Signature)
Michael Martin	Jennifer Beasley, Secretary	Tim Wyrosdick, Superintendent of Schools
(Typed name)	(Typed name)	(Typed name)
<u>10/26/2020</u>	<u>11/2/2020</u>	<u></u>
DATE	DATE	DATE

ALLOWED SALLY

FAWN Stat Period		2m T avg (f 2m T min (l 2m T max (RelHum av 2m Rain tot (in)		2m Rain mi: 10m Wind	10m Wind	10m Wind	N (# obs)				
Jay	1-Sep-20	81.32	74.08	90.59	88	0	0	3.95	0.04	16.33	96
Jay	2-Sep-20	80.84	71.15	91.92	84	0	0	3.88	0.1	14.25	96
Jay	3-Sep-20	80.36	69.04	93.04	83	0	0	2.9	0.03	11.98	96
Jay	4-Sep-20	81.75	71.22	94.01	81	0	0	2.48	0.03	10.59	96
Jay	5-Sep-20	82.52	72.88	94.73	73	0	0	4.32	0.07	12.83	96
Jay	6-Sep-20	77.7	67.48	91.67	72	0	0	4.89	0.05	15.26	96
Jay	7-Sep-20	76.93	65.89	89.78	79	0	0	3.82	0.09	12.39	96
Jay	8-Sep-20	79.03	70.3	90.27	81	0	0	4.86	0.04	13.98	96
Jay	9-Sep-20	78.95	68.77	90.36	75	0	0	5.3	0.17	14.53	96
Jay	10-Sep-20	79.45	69.67	90.43	81	0	0	4.81	0.2	13.4	96
Jay	11-Sep-20	79.59	71.82	90.54	84	0	0	5.45	0.05	15.6	96
Jay	12-Sep-20	79.26	71.98	90.43	85	0	0	5.5	0.24	15.89	96
Jay	13-Sep-20	78.03	73.15	90.75	88	0.79	0.25	8.23	0.13	24.94	96
Jay	14-Sep-20	74.92	72.81	77	94	0.15	0.04	11.11	5.26	24.19	96
Jay	15-Sep-20	73.91	72.79	75.78	96	3.93	0.16	17.63	5.25	37.96	96
Jay	16-Sep-20	72.43	69.98	75.31	98	13.27	0.76	23.23	3.42	52.5	96
Jay	17-Sep-20	73.7	69.35	82.76	91	0	0	7.56	0.62	18.46	96
Jay	18-Sep-20	75.85	70.77	85.1	85	0	0	4.55	0.38	11.92	96
Jay	19-Sep-20	71.58	66.92	75.94	92	0.02	0.01	7.29	1.6	17.26	96
Jay	20-Sep-20	63.78	62.2	66.79	94	0.77	0.07	10.41	4.61	18.98	96
Jay	21-Sep-20	65.66	61.97	68.59	86	0.12	0.02	8.9	3.69	19.17	96
Jay	22-Sep-20	67.52	63.23	73.78	81	0	0	6.87	0.57	14.96	96
Jay	23-Sep-20	72.7	65.19	81.37	86	0	0	8.14	3.33	21.14	96
Jay	24-Sep-20	75.49	70.48	83.46	90	0.91	0.35	7.4	0.15	20.78	96
Jay	25-Sep-20	73.33	66.11	82.24	86	0	0	3.83	0.05	11.96	96
Jay	26-Sep-20	72.53	62.47	83.5	88	0	0	3.88	0.14	13.24	96
Jay	27-Sep-20	76.02	68.2	88.02	89	0.05	0.05	4.84	0.1	19.03	96
Jay	28-Sep-20	76.16	67.68	86.9	88	0	0	4.84	0.13	15.43	96
Jay	29-Sep-20	64	53.02	71.01	80	0	0	7.91	0.43	22.97	96
Jay	30-Sep-20	62.23	49.01	77.58	75	0	0	2.43	0.05	14.44	96
20.01											

13 EVENTS (-) 6 AVERAGE = 7 DAY DELAY

Monthly Number of Days Precipitation $\geq .1$ for Pensacola Area, FL (Threshold)													
Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Annual
2000	3	3	6	4	2	7	1	3	9	2	8	3	57
2001	4	4	11	3	2	8	9	10	3	2	3	3	61
2002	7	3	9	3	4	6	16	9	3	10	5	8	79
2003	1	9	10	4	9	10	14	13	6	4	6	9	93
2004	4	9	2	9	2	15	14	8	3	4	11	3	84
2005	2	8	9	9	4	8	7	16	4	0	3	6	81
2006	6	5	1	3	3	3	9	9	7	4	2	8	54
2007	7	4	3	3	2	5	12	4	7	9	3	7	68
2008	9	3	4	3	4	10	10	8	8	4	4	9	71
2009	6	4	8	9	8	4	9	12	8	8	3	12	87
2010	7	8	8	3	8	11	6	15	2	2	8	3	73
2011	8	8	3	1	3	2	7	6	7	1	4	6	51
2012	5	4	6	4	5	7	9	17	3	2	2	6	70
2013	3	11	8	6	4	10	16	10	7	3	4	2	83
2014	7	6	6	8	4	9	9	3	8	4	4	9	77
2015	4	7	3	10	8	9	11	8	6	4	5	18	85
2016	10	3	9	5	3	10	11	12	4	9	1	7	77
2017	8	3	5	8	10	19	11	12	4	7	0	8	92
2018	3	8	3	3	7	10	10	8	13	3	11	13	98
2019	6	3	2	3	4	7	8	12	0	10	3	14	84
Mean	6	6	5	5	5	9	10	10	6	4	5	7	76
Max	10 2014	11 2012	11 2001	10 2015	10 2017	19 2017	16 2013	17 2012	15 2018	10 2019	11 2018	13 2018	19 2013
Min	1 2003	3 2011	1 2006	1 2011	2 2007	3 2011	1 2000	3 2014	0 2019	0 2018	0 2017	3 2010	11 2011