

**AIA**<sup>®</sup>**Document G701™ – 2017****Change Order****PROJECT:** *(Name and address)*  
WALLACE LAKE K8 EARLY  
RELEASE SITE PACKAGE  
PACE, FLORIDA**CONTRACT INFORMATION:**  
Contract For: GENERAL  
CONSTRUCTION  
Date: MARCH 12, 2021**CHANGE ORDER INFORMATION:**  
Change Order Number: 003  
  
Date: JULY 22, 2021**OWNER:** *(Name and address)*  
SANTA ROSA COUNTY DISTRICT  
SCHOOLS  
5086 CANAL STREET  
MILTON, FLORIDA 32570**ARCHITECT:** *(Name and address)*  
MCKIM & CREED, INC.  
  
1206 N. PALAFOX STREET  
PENSACOLA, FLORIDA 32501**CONTRACTOR:** *(Name and address)*  
PANHANDLE GRADING & PAVING,  
INC.  
2665 SOLOF DOS FAMILIAF  
PENSACOLA, FLORIDA 32534**THE CONTRACT IS CHANGED AS FOLLOWS:***(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)*

The contractor has experienced weather-delayed workdays at the project site during the contract period in excess of the anticipated number of weather-delayed workdays provided in the contract time. In accordance with Section 00073 - Time Extensions for Unusually Severe Weather, the Contractor has submitted a weather letter with his pay application request for the period of June, as attached to this request. In total, the Contractor has requested four (4) weather days. The Engineer has reviewed the request, and in consideration of the conditions observed on the project site, the means and methods utilized by the Contractor to try and avoid and minimize weather-delayed workdays, and the weather letter documentation provided by the Contractor, finds the Contractor's request to be fair and reasonable.

The original Contract Sum was	\$ 1,255,254.70
The net change by previously authorized Change Orders	\$ -97,738.00
The Contract Sum prior to this Change Order was	\$ 1,157,516.70
The Contract Sum will be unchanged by this Change Order in the amount of	\$ 0.00
The new Contract Sum including this Change Order will be	\$ 1,157,516.70

The Contract Time will be increased by four (4) days.

The new date of Substantial Completion will be JULY 7, 2021 and the new date of Final Completion will be JULY 25, 2021.

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

**NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.**

MCKIM &amp; CREED, INC.

PANHANDLE GRADING & PAVING,  
INC.SANTA ROSA COUNTY DISTRICT  
SCHOOLS**ARCHITECT** *(Firm name)***CONTRACTOR** *(Firm name)***OWNER** *(Firm name)*-See attached digital signatures page-  
**SIGNATURE**-See attached digital signatures page-  
**SIGNATURE**-See attached digital signatures page-  
**SIGNATURE**D. PATRICK JEHLE, JR., P.E., SENIOR  
PROJECT MANAGERDR. KAREN BARBER,  
SUPERINTENDENT**PRINTED NAME AND TITLE****PRINTED NAME AND TITLE****PRINTED NAME AND TITLE****DATE****DATE****DATE**

# Digital Signatures Page

