

DRAFT AIA® Document G701™ - 2017

Change Order

PROJECT: (Name and address)
WALLACE LAKE K8 EARLY
RELEASE SITE PACKAGE
PACE, FL

CONTRACT INFORMATION:
Contract For: GENERAL
CONSTRUCTION
Date: MARCH 12, 2021

CHANGE ORDER INFORMATION:
Change Order Number: 007
Date: OCTOBER 5, 2021

OWNER: (Name and address)
SANTA ROSA COUNTY DISTRICT
SCHOOLS
5086 CANAL STREET
MILTON, FL 32570

ARCHITECT: (Name and address)
MCKIM & CREED, INC.
1206 N. PALAFOX STREET
PENSACOLA, FL 32501

CONTRACTOR: (Name and address)
PANHANDLE GRADING & PAVING,
INC.
2665 SOLO DOS FAMILIAF
PENSACOLA, FLORIDA 32534

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

The contractor has experienced weather-delayed workdays at the project site during the contract period in excess of the anticipated number of weather-delayed workdays provided in the contract time. In accordance with Section 00073 - Time Extensions for Unusually Severe Weather, the Contractor has submitted a weather letter with his pay application request for the period of August, as attached to this request. In total, the Contractor has requested three (3) weather days. The Engineer has reviewed the request, and in consideration of the conditions observed on the project site, the means and methods utilized by the Contractor to try and avoid and minimize weather-delayed work days, and the weather letter documentation provided by the Contractor, finds the Contractor's request to be fair and reasonable.

The original Contract Sum was	\$ 1,255,254.70
The net change by previously authorized Change Orders	\$ -149,699.85
The Contract Sum prior to this Change Order was	\$ 1,105,554.85
The Contract Sum will be unchanged by this Change Order in the amount of	\$ 0.00
The new Contract Sum including this Change Order will be	\$ 1,105,554.85

The Contract Time will be increased by Three (3) days.

The new date of Substantial Completion will be JULY 16, 2021 and the new date of Final Completion will be AUGUST 3, 2021

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

MCKIM & CREED, INC.

PANHANDLE GRADING & PAVING,
INC.

SANTA ROSA COUNTY DISTRICT
SCHOOLS

ARCHITECT (Firm name)

CONTRACTOR (Firm name)

OWNER (Firm name)

SIGNATURE

SIGNATURE

SIGNATURE

D. PATRICK JEHL, JR., P.E., SENIOR
PROJECT MANAGER

PRINTED NAME AND TITLE

PRINTED NAME AND TITLE

DR. KAREN BARBER,,
SUPERINTENDENT

PRINTED NAME AND TITLE

DATE

DATE

DATE