

**AIA**<sup>®</sup>**Document G701™ – 2017****Change Order****PROJECT:** *(Name and address)*  
2021 PAVING REHAB-CENTRAL, JAY  
& MILTON HIGH SCHOOLS

SANTA ROSA COUNTY, FL

**OWNER:** *(Name and address)*  
SANTA ROSA COUNTY DISTRICT  
SCHOOLS  
5086 CANAL STREET  
MILTON, FL 32570**CONTRACT INFORMATION:**  
Contract For: GENERAL  
CONSTRUCTION

Date: SEPTEMBER 21, 2021

**ARCHITECT:** *(Name and address)*  
MCKIM & CREED, INC.1206 N. PALAFOX STREET  
PENSACOLA, FL 32501**CHANGE ORDER INFORMATION:**  
Change Order Number: 002

Date: MARCH 4, 2022

**CONTRACTOR:** *(Name and address)*  
PANHANDLE GRADING & PAVING,  
INC.  
2665 SOLO DOS FAMILIAF  
PENSACOLA, FLORIDA 32534**THE CONTRACT IS CHANGED AS FOLLOWS:***(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)*

This change order is to request a time extension for work on the 2021 Paving Rehab project. In order to perform minor touch-up work to the track surface after substantial completion, the Contractor had to acquire a special infrared heating device. As of February 25, 2022, the repairs are complete and the contract can be closed. This change order provides an additional forty-four days as an administrative change to the contract time.

Additionally, this change order captures a deductive credit of \$7,065 for unused material quantities. This is a voluntary offering back to the School District from the contractor out of the lump sum contract amount.

The original Contract Sum was	\$	496,895.71
The net change by previously authorized Change Orders	\$	0.00
The Contract Sum prior to this Change Order was	\$	496,895.71
The Contract Sum will be decreased by this Change Order in the amount of	\$	7,065.00
The new Contract Sum including this Change Order will be	\$	489,830.71

The Contract Time will be increased by forty-four (44) days.

The new date of Substantial Completion will be 2/25/2022

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

**NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.**

MCKIM &amp; CREED, INC.

**ARCHITECT** *(Firm name)*-See attached signatures page-  
**SIGNATURE**D. PATRICK JEHLER, JR., P.E., SENIOR  
PROJECT MANAGER**PRINTED NAME AND TITLE****DATE**PANHANDLE GRADING & PAVING,  
INC.**CONTRACTOR** *(Firm name)*-See attached signatures page-  
**SIGNATURE**DR. KAREN BARBER,,  
SUPERINTENDENT**PRINTED NAME AND TITLE****DATE**SANTA ROSA COUNTY DISTRICT  
SCHOOLS**OWNER** *(Firm name)*-See attached signatures page-  
**SIGNATURE**DR. KAREN BARBER,,  
SUPERINTENDENT**PRINTED NAME AND TITLE****DATE**

# Signatures Page

{{Ar

Architect

{{Contractor}}

Contractor

{Owner}

Owner