



AIA® Document G701™ – 2001

Change Order

PROJECT (Name and address):	CHANGE ORDER NUMBER: 007	OWNER: <input checked="" type="checkbox"/>
Navarre High School North Concession Stand	DATE: January 29, 2019	ARCHITECT: <input checked="" type="checkbox"/>
8600 High School Road		CONTRACTOR: <input checked="" type="checkbox"/>
Navarre, FL 32566		FIELD: <input type="checkbox"/>
TO CONTRACTOR (Name and address):	ARCHITECT'S PROJECT NUMBER: 17062	OTHER: <input type="checkbox"/>
Larry hall Constrection Inc.	CONTRACT DATE: April 4, 2018	
4740 Woodbine Road	CONTRACT FOR: General Construction	
Pace FL, 32571		

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)
 02-21-19 Board approved twenty-three (23) day extension of time due to rain.(attached)
 02-21-19 Board approved deductive change order in the amount of \$14,000.00 covering twenty-eight (28) days of liquidated damages.(attached)

The original Contract Sum was	\$	433,000.00
The net change by previously authorized Change Orders	\$	(107,180.89)
The Contract Sum prior to this Change Order was	\$	325,819.11
The Contract Sum will be (decreased) by this Change Order in the amount of	\$	(14,000.00)
The new Contract Sum including this Change Order will be	\$	311,819.11

The Contract Time will be increased by twenty-three (23) days.
 The date of Substantial Completion as of the date of this Change Order therefore is NTP - April 12, 2018, Substantial Completion -November 14, 2018)

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>DAG Architects Inc.</u>	<u>Larry Hall Constrection Inc.</u>	<u>The School District of Santa Rosa County</u>
ARCHITECT (Firm name)	CONTRACTOR (Firm name)	OWNER (Firm name)
40 S. Palafox Place- Suite 201	4740 Woodbine Road	5086 Canal Street
Pensacola FL, 32502	Pace, FL 32571	Milton, FL 32570
ADDRESS	ADDRESS	ADDRESS
BY (Signature)	BY (Signature)	BY (Signature)
Michael Martin	Jerry Hall	Tim Wyrosdick, Supt of Schools
(Typed name)	(Typed name)	(Typed name)
DATE	DATE	DATE